

TCSO CPO Monthly Operation/Maintenance Report

March 2025

General Plant Operation/Maintenance

- Daily plant maintenance/housekeeping
- Daily/Monthly/Semi-Annual sampling and reporting
- Data collecting/recording /reporting
- SCADA monitoring
- Compliance enforcement
- Scheduling
- Equipment cleaning/maintenance/calibrating
- Exercise equipment/valves
- SSO prevention
- Safety enforcement/prevention is performed daily through a facility safety walk and regular inspections.

Safety Report

- No safety accidents or near misses
- Operators completed a Distracted Driving course on March 5th.
- Lab SDS binder updated; Shop SDS biner in progress
- First Aid kits were inspected and expired items were replenished.

Call out/Plug up/Spill/Collection System

Multiple USAN line location and markings were performed.
High school private lateral and outfall line is checked regularly.

- 522 feet of mainline cleaned and inspected.
- A call-out occurred to the collection system on March 3rd to 19088 Carter St. during normal working hours. This is the same residence that had an issue with their lateral last month. A plumber was onsite and relieved a blockage in the lower lateral; however, there was another blockage in the sewer mainline as well. Responding operators cleared the mainline and restored flow.
- The Spill Emergency Response Plan has been updated.
- The Annual Collection System Report has been completed and submitted.

Plant Operations

Additional activity performed at the Plant, above and beyond daily general operations and maintenance

TCSO CPO Monthly Operation/Maintenance Report

March 2025

- Telstar started the SCADA project onsite on March 11th. As of this writing, Telstar stated the project is projected to be completed on time by March 28th.
- The exterior Office lights were repaired on March 20th. The electrician was shorted bulbs for three fixtures from their supplier. They will install the remaining bulbs when they are available.
- A final walkthrough of WWTP Phase-II construction was held on March 21. Mozingo had previously used epoxy to fill in holes drilled into the concrete driveway. The epoxy had a yellow color that stood out. It was requested Mozingo paint over the yellow epoxy with grey epoxy striping paint.
- Operators, using a rented telehandler, removed the two newer floating brush aerators from the Sludge Lagoon to have warranty work performed by House Industries. House Industries will pay for the rented equipment.

Apply Colony Lift Station

Daily Apple Colony lift station inspections performed as required by SDRMA

Bakers Reservoir and Dam/Outfall line

- Freeboard was at approximately 5 feet as of March 25th

End of Report

Ben Kikugawa, Chief Plant Operator

February 27, 2025